



# 2045 On the Move 2020 Update

TMACOG

Last Updated:

4/23/2019

Project Start:

Sun, 7/1/2018

Project End:

Tue, 6/30/2020

TASK	PERSONS INVOLVED	PROGRESS	START	END	2018					2019						2020												
					JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN
<b>Environmental and Stakeholder Consultation</b>																												
Inform stakeholders of plan development and opportunities to participate	Staff	100%	07/2018	09/2018																								
Solicit input on needs from major stakeholders	Staff	25%	03/2019	05/2019																								
Contact environmental agencies for comments and identify mitigation activities	Staff	0%	05/2019	05/2019																								
Review draft lists with environmental agencies and stakeholders	Staff	0%	11/2019	01/2020																								
<b>Final 2045 Update Report</b>																												
Staff completes report	Staff	0%	12/2019	03/2020																								
Summary report completed	Staff	0%	12/2019	03/2020																								
Present to Task Force	Task Force	0%	04/2020	04/2020																								
Transportation Council & Executive Committee approve, submitted to ODOT	Trans Council	0%	05/2020	05/2020																								
TMACOG Board of Trustees approves Plan	Board	0%	06/2020	06/2020																								